

석면해체 · 제거 사업장의 석면비산 측정결과 보고서

1. 측정결과

측정일시	05월 05일					
측정장비종류	LX40A / SARA-5100		측정장비수량	10대		
측정결과	시료번호	측정 지점	유량(L/분)	기준치(개/cm³)	측정농도(개/cm³)	검출석면
	1	부지경계선	10.09	0.01	0.001	검출한계미만
	2	부지경계선	10.09	0.01	0.001	검출한계미만
	3	부지경계선	10.06	0.01	0.001	검출한계미만
	4	부지경계선	10.07	0.01	0.001	검출한계미만
	5	작업장주변(실외)	10.07	0.01	0.001	검출한계미만
	6	폐기물보관지점	10.04	0.01	0.001	검출한계미만
	7	폐기물보관지점	10.04	0.01	0.001	검출한계미만
	8	위생설비입구	10.07	0.01	0.002	검출한계미만
	9	위생설비입구	10.13	0.01	0.005	검출한계미만
	10	폐기물반출지점	10.11	0.01	0.004	검출한계미만

2.측정 지점 위치(도식도)



공사 구역

측정 위치

3. 현장사진

구분	사진		비 고
부지 경계선1			
	측정시작시간	측정종료시간	
	12:00	16:00	
부지 경계선2			
	측정시작시간	측정종료시간	
	12:00	16:00	
부지 경계선3			
	측정시작시간	측정종료시간	
	12:00	16:00	
부지 경계선4			
	측정시작시간	측정종료시간	
	12:00	16:00	

구분	사진		
작업장 주변 (실외)			
	측정시작시간	측정종료시간	
	12:00	14:00	
폐기물 보관지점			
	측정시작시간	측정종료시간	
	12:00	14:00	
위생설비입 구			
	측정시작시간	측정종료시간	
	12:00	14:00	
폐기물 반출지점			
	측정시작시간	측정종료시간	
	12:00	14:00	

구분	사진		
폐기물 반출지점			
	측정시작시간	측정종료시간	
	14:00	16:00	